

ID	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter				
					January	February	March	April	May	June	July	
1	<b>Pre-Construction</b>	<b>92.5 days</b>	<b>01 Oct '18</b>	<b>06 Feb '19</b>								
14	<b>Construction</b>	<b>463 days</b>	<b>31 Oct '18</b>	<b>07 Aug '20</b>								
15	<b>Mobilization</b>	3 days	01 Nov '18	05 Nov '18								
16	<b>Phase 1A - East - L2</b>	<b>127 days?</b>	<b>31 Oct '18</b>	<b>25 Apr '19</b>								
35	<b>Phase 1B - East - L1&amp;2</b>	<b>85 days</b>	<b>02 Jan '19</b>	<b>30 Apr '19</b>								
55	<b>Phase 2A - NW Quadrant - L0</b>	<b>86 days</b>	<b>02 May '19</b>	<b>29 Aug '19</b>								
64	<b>Phase 2B - NW Quadrant - L1&amp;2</b>	<b>167.8 days</b>	<b>02 May '19</b>	<b>23 Dec '19</b>								
65	<b>Phase 2B Work</b>	<b>0 days</b>	<b>02 May '19</b>	<b>02 May '19</b>								
72	<b>Phase 2C - Washrooms - L0,1&amp;2</b>	<b>117 days</b>	<b>03 Jun '19</b>	<b>12 Nov '19</b>								
76	<b>Phase 3 - SW Quadrant - L0, 1 &amp; 2</b>	<b>124 days</b>	<b>02 Jan '20</b>	<b>23 Jun '20</b>								
77	<b>Phase 3 Work</b>	0 days	06 Jan '20	06 Jan '20								
78	Demo	2 wks	06 Jan '20	17 Jan '20								
79	Shear Wall 1 & 3	55 days	02 Jan '20	18 Mar '20								
106	Structural Steel & Corridor	14 days	06 Feb '20	25 Feb '20								
107	Unit Ventilator Installation	75 days	13 Apr '20	24 Jul '20								
108	L0,1 and 2 Room & Corridor Finishes	70 days	04 May '20	07 Aug '20								
109	<b>Phase 3A Work Finish</b>	<b>0 days</b>	<b>07 Aug '20</b>	<b>07 Aug '20</b>								
110	Landscape Repairs	10 days	16 Apr '20	29 Apr '20								
111	Building Commissioning	15 days	16 Jul '20	05 Aug '20								
112	<b>Substantial Completion</b>	<b>0 wks</b>	<b>07 Aug '20</b>	<b>07 Aug '20</b>								
113	Deficiencies	15 days	10 Aug '20	28 Aug '20								
114	<b>Final Completion</b>	<b>0 wks</b>	<b>28 Aug '20</b>	<b>28 Aug '20</b>								