



Facilities Notice

Title: 25-06847 - Biosafety Cabinet Seismic Bracing – Installation Work

Locations: Various Lab rooms in **Cunningham** and **Petch**, and **Cornett B218**

Description: **Update: Cornett B218 install moved to Jun 19**

Aral Construction and their subcontractors will be installing steel reinforcement on biosafety cabinets across campus. This will involve shifting cabinets within the room, power drilling through cabinet frames and concrete to install anchors. Cone barriers will be set up around construction areas, and medium/large rooms can still be used by researchers as work occurs at the cabinets.

Please review the table below for a list of impacted rooms and the schedule.

The day prior to start of Cabinet work, researchers/administrative officers will need to move equipment and materials inside and in the direct vicinity of the cabinets to allow them to be moved within the room to access the walls and floor. Cabinets will be recertified by Con-test prior to them being cleared for use. Please contact your administrative officer if support is needed.

Please contact your Administrative Officer and the Project Manager for any scheduling concerns around timing of these activities.

Time frame: **Various: June 4 through June 19, 2026**

FMGT contact: Harman Brar, Project Manager

Email address: harmanbrar@uvic.ca

Phone: 250-880-0215



Facilities Notice



Capital Development & Delivery | Facilities Management
Saunders Building PO Box 1700 STN CSC Victoria BC V8W 2Y2 Canada
T 250-721-7591 | www.uvic.ca/fmgt

Task Name	Start	Finish	Notes for Staff/Researchers
CEILING SCOPE			
CUN Rm 056 – hazmat prep on ceiling	Thu 26-06-04	Thu 26-06-04	Full day disruption. Additional 30 min disruption expected during CUN Rm 160C cabinet work (June 11/12)
CUN Rm 162 – prep on ceiling	Thu 26-06-11	Thu 26-06-11	Half day disruption
CUN Rm 040 – prep on ceiling	Thu 26-06-18	Thu 26-06-18	Half day disruption
CABINETS SCOPE			
PCH Rm 11 Cabinet 36	Mon 26-06-08	Wed 26-06-10	researchers to Clear unit and surrounding area of materials the night prior to the start date. Access to PCH 11A will be maintained
PCH Rm 053/053B Cabinet 60	Mon 26-06-08	Tue 26-06-09	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 230 Cabinet 21	Mon 26-06-08	Tue 26-06-09	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 255 Cabinet 29	Mon 26-06-08	Tue 26-06-09	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 255 Cabinet 102	Tue 26-06-09	Tue 26-06-09	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 248A Cabinet 61	Tue 26-06-09	Wed 26-06-10	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 251A Cabinet 33	Tue 26-06-09	Wed 26-06-10	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 251A Cabinet 50	Wed 26-06-10	Wed 26-06-10	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 251B Cabinet 38	Wed 26-06-10	Thu 26-06-11	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 252 Cabinet 82	Wed 26-06-10	Thu 26-06-11	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 252 Cabinet 86	Wed 26-06-10	Thu 26-06-11	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 254A Cabinet 56	Thu 26-06-11	Thu 26-06-11	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 270A Cabinet 57	Thu 26-06-11	Fri 26-06-12	researchers to Clear unit and surrounding area of materials the night prior to the start date
CUN Rm 268C Cabinet 27	Thu 26-06-11	Fri 26-06-12	researchers to Clear unit and surrounding area of materials the night prior to the start date
PCH Rm 230 Cabinet 20	Fri 26-06-12	Fri 26-06-12	researchers to Clear unit and surrounding area of materials the night prior to the start date
CUN Rm 160C Cabinet 75	Fri 26-06-12	Fri 26-06-12	researchers to Clear unit and surrounding area of materials the night prior to the start date
CUN Rm 136 Cabinet 42	Thu 26-06-18	Fri 26-06-19	researchers to Clear unit and surrounding area of materials the night prior to the start date
COR Rm B218 Cabinet 16	Thu 26-06-19	Fri 26-06-19	researchers to Clear unit and surrounding area of materials the night prior to the start date